

CONFIDENTIALmf
B

LOGNOTE -- Chief, Operations Group, 31 January 1986

2. [] called this morning with an update to the OL engineers' report sent in yesterday (FBIS/Nicosia 00112). [] said he had forwarded a report to the architect yesterday asking that several parts of the foundation work be repaired. This morning he had visited the site, met with the architect, and reached a compromise. As [] put it, the architect has agreed to replace some front sections of the building foundation wall, and [] has agreed not to push for the replacement of the dog-leg section--terms and identities known to the OL engineers as well. At this moment, [] and the architect expect the contractor to follow through on the recommended improvements. He has requested the contractor to provide by 7 February a rough schedule of how the repairs are proposed to be done and to submit a revised statement of work. [] has decided to stay in Cyprus through all of next week before taking his R&R to England and the U.S. [] also noted that so far the tests on the perimeter wall have been positive, but several more need be taken before he will accept the perimeter walls in its entirety. [] will be bringing along with him the complete, definitive set of drawings for the project. I told [] we'd give him a day's TDY here, tentatively set for 14 February, to go over a number of issues related to the building project. He is willing to meet with the OL engineers if they think that would be necessary. At least one OL engineer, unidentified at the moment, is scheduled to revisit the bureau to inspect the repair work within 4-6 weeks.

25X1

25X1

25X1

25X1

25X1

25X1

25X1

25X1

25X1

(cc: D/FBIS, C/AS, C/FED, C/FEB/RE&CD)

All Portions are Confidential

CL BY []

DECL OADR

25X1

CONFIDENTIAL